COMPLETION REPORT

1	Name of the work	**Construction of RCC drains at 1 st & 3rd main road of Manjunathanagara Ward No14**
2	Sanctioned Estimate No. & Date	ತಾಖಾ:438/12-13 dt 16.2.13
3	Head of Account which is chargeable	PCOL 2023
4	Instrument Order NO. & Date	EE/DD/393/12-13 dt-23.2.13
5	Name Of Contractor	**Technical Manager (west) Karnataka Rurral Infrastructure Development Limted, Project Implementation Unit, Madhavanagara bangalore 560 001.**
6 a	Time Stipulated for Completion of work	90 day
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB No 828 P No 822715 to 82719
8	Check Measurement of the Asst	MB No 828 822715-19
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	D.S.ಮಂಜುನಾಥ
	b) Asst. Exe Engineer	D.S ಮಂಜುನಾಥ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
18SDCol	2034372 no	184372 no	—

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

W-14

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,

Dasarahalli Zone, Bangalore-57.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಸಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು